



Prop R Bond Program
Construction Review
February 23, 2021



Completed Projects

- Highland Roof Top Units
- Danforth Flooring
 - Abatement
- Highland Flooring
- HS Band/ Choir Room Renovation
 - Abatement
 - Storage Cabinets



Completed Projects

- Parking Lot Paving Repairs
 - High School
 - Westview Middle
 - Central Middle
- District Wide Telephone System
- Danforth Water Line



Completed Projects

- Fire Alarm Upgrade Phase 1
- District Wireless Upgrade
- High School Roof Building 2
- Facilities Dock Upgrade
- High School Roof Building 9



Completed Projects

- RTU Replacement Phase One (district wide)
- New Playgrounds (Koch, Lewis & Clark, Gibson, Glasgow, Meadows)
- Danforth Parking Lot Repairs
- Parking Lot Repairs Phase 3
- Central Office Electrical Upgrade



Completed Projects

- Facilities Drainage
- District Wide Building Access Upgrade
- *Westview Emergency Repairs*



Current Active Projects

RTU Replacement Phase Two (district wide)

- Start September 2020
- Percent Complete 98%
- Scheduled Completion Spring 2021 (all installations have been completed, need warm weather to complete start up)
- Board Approved Budget \$ 580,596
- Participation 70%



Current Active Projects

District Wide HVAC Controls Upgrade

- Start January 2021
- Percent Complete 2%
- Scheduled Completion May 2021
- Board Approved Budget \$ 759,769
- Participation TBD



Upcoming Projects

- District Wide Key Fob Upgrade (Security)
- District Wide Security Camera Upgrade (Security)
- Interactive Boards (Technology)
- District Wide Painting (Classrooms and Interiors)
- School Base Health Center

Prop R Published Categories Status

Project Category	High School	Westview Middle	Central Middle	Koch	Moline	LeMasters	Meadows	Lewis & Clark	Gibson	Glasgow	Highland	Danforth	Michelle Obama	Central Office	Transportation	Facilities
Safety and Security	Yellow															
Curbside And Exteriors	Green														Yellow	Green
Technology	Yellow															
Paving And Rooftops	Green															Green
Heating and AC	Yellow	Yellow	Yellow										Yellow		Yellow	
Playgrounds				Green			Green									
Classrooms and Interiors	Green			Yellow						Green		Yellow				
Restroom Revitalization						Yellow										
Completed	Green															
Upcomng	Yellow															
Completed and Upcoming	Yellow															



Summary To Date

- 24 Projects approved by the Board
- 22 Projects completed
- 2 Projects on going
- MBE total to date 33%
- WBE total to date 7%