

July 8, 2014
8:00 a.m.

The Fannin County Board of Education met in a work session with the following members present: Steve Stanley, Chair; Sandra Mercier, Vice-Chair; Bobby Bearden; Terry Bramlett; and Lewis DeWeese. All members present.

Art Hubbard, Assistant Superintendent, gave Board members an update on construction projects. Mr. Hubbard stated the electrical rough has been completed and the plumbing rough should be completed by July 11 on the maintenance facility.

Mr. Hubbard stated the stair landings are complete, suspended ceilings are 95% complete, the data cabling is 95% complete, and the CTAE classroom wing project has been energized. Mr. Hubbard also stated the VCT installation is 95% complete, the interior door installation is 95% complete, all downspouts are attached to the drain system, paving around the wing is 50% complete, HVAC units are installed and operational, plumbing trim is 90% complete and the electric trim is 90% complete. The computer stations have been delivered and assembled on the CTAE classroom wing project.

Mr. Hubbard stated the demolition has been completed on the media center expansion. He also stated the interior wall columns, beams, and new addition structural steel have been completed. The remaining columns and beams should be installed by July 15. The new addition slab has been completed on the media center expansion.

Mark Henson, Superintendent, reviewed the agenda for the meeting on Thursday, July 10, 2014.

There being no further business to come before the meeting, a motion was made by Terry Bramlett, seconded by Sandra Mercier, to adjourn subject to being called into special session by the Chair when deemed necessary. All members voted yes; motion carried.

Steve Stanley, Chairperson

Mark Henson, Superintendent

slj