COFFEE COUNTY BOARD OF EDUCATION SCHEDULE OF APPROVED LOCAL OPTION SALES TAX PROJECTS YEAR ENDED JUNE 30, 2014

PROJECT		-	ORIGINAL ESTIMATED COST (1)	_	CURRENT ESTIMATED COSTS (2)	AMOUNT EXPENDED IN CURRENT YEAR (3) (4)	· -	AMOUNT EXPENDED IN PRIOR YEARS (3) (4)	-	TOTAL COMPLETION COST	-	EXCESS PROCEEDS NOT EXPENDED (5),(6)	ESTIMATED COMPLETION DATE
2004 Approved Local Option Sales Tax Proceeds													
	improving and equipping gs and facilities, including tic facilities,	\$	5,923,931 00	\$	12,748,225 39	1,307,016 05	\$	11.441.209.34	\$	12,748,225 39	\$	0.00	Completed
(ii) acquiring technology of security equipment ar	equipment, safety and additional document, and other school equipment.	_	1.538,000 00		2,820,417 22	0.00	: :: <u>-</u>	2 820 417 22	-	2.820,417 22	5 UL	0.00	Completed
Subtotal 2004 Projects		\$_	7.461.931 00	\$_	15,568,642 61	1,307.016 05	\$_	14.261,626 56	\$_	15,568,642 61	\$_	0 00	
2008 Approved Local Option Sales Tax Projects													
	on, equipping and furnishing hools and other new school	\$	8.182.43150	\$	12,330,144 05	4,147,712,55	\$	1.776,121 41	\$	0 00	\$	0 00	6/30/2015
	improving and equipping gs and facilities, including ic facilities		17.573,432 54		18 099,242 17	1 301,689 97		9.306,542.36					6/30/2016
(iii) acquiring technology e security equipment an	quipment, safety and dother school equipment.		3,458,290 83		4 538 486 48	1,080,195 65		1,860 148 86					6/30/2015
(IV) acquiring school buse	s and other vehicles		3.000,000 00		3,000,000 00	425,456 34		631,682 70					6/30/2015
(v) acquiring textbooks ar	nd band instruments.		2,800,000 00		2.800,000.00	842,359 50		967,696 30					6/30/2015
(vi) acquiring any capital p desirable for the foreg personal	oroperty necessary or oing purposes, both real and	_	120,000 00		120,000 00	0.00		64,785 30	-				6/30/2015
Subtotal 2008 Projects		\$_	35,134,154 87	\$_	40,887,872.70	7.797,414 01	\$_	14.606,976.93	\$_	0.00	\$	0 00	
2013 Approved Local Option Sales Tax Projects												*	
	on, equipping and furnishing hools and other new school	\$	20,150,000 00	\$	20,150,000 00 \$	000	\$	0 00	\$	0.00	\$	0 00	6/30/2019
	improving and equipping gs and facilities, including ic facilities		8,100,000 00		8,100.000 00								6/30/2019
(iii) acquiring technology e security equipment an	quipment, safety and d other school equipment,		1.350,000 00		1,350,000 00								6/30/2019
(iv) acquiring school buses	and other vehicles.		1,150,000 00		1.150,000 00								6/30/2019
(v) acquiring textbooks an	d band instruments.		2,750,000 00		2.750,000 00								6/30/2019
(vi) acquiring any capital p desirable for the forego personal	roperty necessary or ping purposes, both real and	-	500,000 00	89	500,000.00						-		6/30/2019
Subtotal 2013 Projects		\$_	34.000,000 00	s _	34,000,000 00 \$	0 00	\$_	0.00	\$_	0 00	\$_	0.00	
		s _	76,596.085 87	5 _	90,456,515 31 \$	9,104,430 06	s_	28,868.603 49	\$_	15,568,642 61	\$_	0 00	

⁽¹⁾ The School District's original cost estimate as specified in the resolution calling for the imposition of the Local Option Sales Tax

- (2) The School District's current estimate of total cost for the projects. Includes all cost from project inception to completion
- (3) The voters of Coffee County approved the imposition of a 1% sales tax to fund the above projects and retire associated debt. Amounts expended for these projects may include sales tax proceeds, state, local property taxes and/or other funds over the life of the projects.
- (4) In addition to the expenditures shown above, the School District has incurred interest to provide advance funding for the above projects as follows

 Prior Years
 \$ 656 814 49

 Current Year
 179,875 00

 Total
 \$ 836,689 49

- (5) Project (i) /SPLOST 2004 was completed in June 2014 with total actual expenditures of \$ 12,748,225 39 The previous estimated cost was \$12,748,225 39. The was no surplus of SPLOST proceeds for this project.
- (6) Project (ii) /SPLOST 2004 was completed in June 2014 with total actual expenditures of \$2,820,417 22
 The previous estimated cost was \$2,820,417 22. The was no surplus of SPLOST proceeds for this project