






2017 GO BOND PROJECT UPDATE January 16, 2018

PROJECT DASHBOARD



RESPONSIVE • RELIABLE • RESPONSIBLE

EXECUTIVE SUMMARY

- o BRIC Architecture Inc, is working in Design Develop, meeting with Focus Groups, Focus Groups Music, science, CTE, art, administration, counseling, library, athletics, culinary and custodial from the Middle and High Schools to develop the building design to meet each groups needs and requirements.
- Greg Winterowd, District's Land Use (LU) consultant is working on the Land Use (LU) Application narrative for the conditional use permit and master plan application. We have been working closely with the City, Civil and Environmental Engineering, and Landscape to develop a complete application. A Planning Commission Work Session is scheduled for January 16th, 2018, to receive their input prior to final application.
- o Following the submission of the Land Use application, the Joint Permit Application (JPA) will be submitted in January 2018 by District's wetland and environment consultant Jack Dalton. Both, Land Use Application and Joint Permit Application have an approval time over 3 4 months.

PROJECT UPDATES



DESIGN:

- Design has progressed into Design Development (DD) Phase.
- The DD phase includes:
 - o Further development and refinement of the design.
 - o Continued inputs from the District's end users.
 - Special Topics Safety & Security, technology, landscape, sustainability and interior materials.
 - Focus Groups Music, science, CTE, art, administration, counseling, library, athletics, culinary and custodial.
 - o Preliminary product selection.

PROJECT UPDATES



COMMUNITY ENGAGEMENT:

- Past and upcoming meetings:
 - December 5th, Seaside Heights Elementary
 - January 10th, Broadway Middle School
 - January 24th, Cannon Beach Chamber
 - February 6th, Spanish Presentation at Broadway Middle School







RESPONSIVE • RELIABLE • RESPONSIBLE

PROJECT UPDATES



COMMUNITY ENGAGEMENT:

 Schematic Design presentation to the community on December 12th and 13th at Broadway Middle School during the Holiday Concert.





RESPONSIVE • RELIABLE • RESPONSIBLE

BUDGET



